

# Sequence of Construction

<p><b>Stage 1</b> <b>Early Work</b> <b>Spring 2021</b></p>	<ul style="list-style-type: none"> <li>• Install temporary construction signs and Portable Changeable Message Signs (PCMS) at intersections</li> <li>• Perform EB improvements at Route 143</li> <li>• Perform utility relocations at Route 60</li> </ul>
<p><b>Stage 2</b> <b>Construction Phase</b> <b>Begin Spring 2021</b></p>	<ul style="list-style-type: none"> <li>• Perform WB roadway improvements at Route 143</li> <li>• Perform US-60 improvements including signalized intersection</li> <li>• Construct new roadway connecting bridges</li> <li>• Construct new bridge over Skiffes Creek</li> <li>• Construct new bridge over CSXT and Route 143</li> <li>• Construct all stormwater management components</li> <li>• Install new traffic signal at Route 143</li> </ul>
<p><b>Stage 3</b> <b>Final Surface Paving</b> <b>Spring 2022</b></p>	<ul style="list-style-type: none"> <li>• Complete final surface paving at Route 143</li> <li>• Complete final surface paving at Route 60</li> <li>• Install permanent pavement markings and signage</li> </ul>
<p><b>Summer 2022</b></p>	<ul style="list-style-type: none"> <li>• Skiffes Creek Connector opens to traffic</li> </ul>
<p><b>Fall 2022</b></p>	<ul style="list-style-type: none"> <li>• Final Completion Date</li> </ul>

# Sequence of Construction

